



### Hopper Quote Prep Sheet

Date	Salesman			
For	Address			
City	Prov./State		Contact	
Phone	Fax			

Capacity	Bushels		or	Tonnes							
Commodity	Corn	Beans	Wheat	Other	Specify						
Tank	Tons	Qty	Ladder	Tank	Tons	Qty	Ladder	Tank	Tons	Qty	Ladder
6' 1 Ring 45°	3.06		Yes	6' 1 Ring 60°	3.31		Yes	7'6" 1 Ring 67°	3.5		Yes
6' 2 Ring 45°	5.14		Yes	6' 2 Ring 60°	5.38		Yes	7'6" 2 Ring 67°	6.74		Yes
6' 3 Ring 45°	7.22		Yes	6' 3 Ring 60°	7.46		Yes	7'6" 3 Ring 67°	9.98		Yes
6' 4 Ring 45°	9.3		Yes	6' 4 Ring 60°	9.53		Yes	7'6" 4 Ring 67°	13.21		Yes
9' 1 Ring 45°	8.16		Yes	9' 1 Ring 60°	8.91		Yes	7' 6" 5 Ring 67°	16.45		Yes
9' 2 Ring 45°	12.82		Yes	9' 2 Ring 60°	13.58		Yes	Tons Based On 40 lbs/ft³			
9' 3 Ring 45°	17.5		Yes	9' 3 Ring 60°	18.25		Yes				
9' 4 Ring 45°	22.18		Yes	9' 4 Ring 60°	22.91		Yes				
9' 5 Ring 45°	26.86		Yes	9' 5 Ring 60°	27.58		Yes				

Tank	Bushels	Qty	Tank	Bushels	Qty
12' 1 Ring Unstiffened	629		18' 1 Ring Unstiffened	1742	
12' 2 Ring Unstiffened	976		18' 2 Ring Unstiffened	2529	
12' 3 Ring Unstiffened	1323		18' 3 Ring Unstiffened	3316	
12' 4 Ring Unstiffened	1670		18' 4 Ring Unstiffened	4103	
12' 5 Ring Unstiffened	2017		18' 5 Ring Unstiffened	4890	
12' 6 Ring Stiffened	2364		18' 6 Ring Stiffened	5677	
12' 7 Ring Stiffened	2711		18' 7 Ring Stiffened	6464	
12' 8 Ring Stiffened	3058		18' 8 Ring Stiffened	7251	
12' 9 Ring Stiffened	3405		18' 9 Ring Stiffened	8038	
15' 1 Ring Unstiffened	1101		21' 1 Ring Unstiffened	2499	
15' 2 Ring Unstiffened	1647		21' 2 Ring Unstiffened	3570	
15' 3 Ring Unstiffened	2193		21' 3 Ring Unstiffened	4641	
15' 4 Ring Unstiffened	2739		21' 4 Ring Unstiffened	5712	
15' 5 Ring Unstiffened	3285		21' 5 Ring Unstiffened	6783	
15' 6 Ring Stiffened	3831		21' 6 Ring Stiffened	7854	
15' 7 Ring Stiffened	4377		21' 7 Ring Stiffened	8925	
15' 8 Ring Stiffened	4923		21' 8 Ring Stiffened	9996	
15' 9 Ring Stiffened	5469		21' 9 Ring Stiffened	11067	

Outside Ladder	Yes		Inside Ladder	Yes		Anchor Bolts	Qty
Platforms	Yes		No		Quantity:	Standard Is Every 30'	
Platform Extensions	Yes		No		Quantity:		
Safety Cage	Yes		No		Standard is 16' From The Ground		

16" Gate	Slide		Rack & Pinion											
Lambton Aeration Package			Edwards Aeration Package											
CFM	1/5		1/4		1/3		1/2		1		2		2 1/2	
Commodity	Corn		Beans		Wheat		Other		Specify					
Roof Vents	Standard			Quantity:			Axial Fan		Yes					
Voltage		Phase			Hertz									

Comments

For Office Use Only	Quote Ref. #	Quote Prepared By:
---------------------	--------------	--------------------

